

Inspection Summary

Permit #:PRCOM20210427, Building Permit - Commercial
Address: 250 NW MCNARY CT, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
-------------	------------	----------	-------

Occupancy Inspection - John A. Jackson	Failed
Engineering	

Corrective Action Required

1	Misc
---	------

Needed for Temporary Occupancy

1. Accepted As-builts

Needed for For Final Occupancy

1. 70% vegetation needs to be established.
2. Trash and debris need to be cleaned up.
3. Remove silt fence in back of building when vegetation has been established.
4. Make sure curb inlet in front of building is cleaned out.
5. Dumpster needs to be removed.

Comments: