## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRSUBD20201467 Address: 1425 SW WARD RD, LEES SUMMIT, MO 640811515 SW WARD RD, LEES SUMMIT, MO 640811000 SW WINTHROP DR, LEES SUMMIT, MO 64081930 SW SCHERER RD, LEES SUMMIT, MO 640821401 SW WARD RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Erosion Sediment Control (ESC) Inspection		Inspector:	Outcome:	Date:
		Steve Robbins	Failed	Wednesday, May 04, 2022
Inform	ational:			
1		8/25/21 14:40 - Kat excavating is doing tree removals, started mid morning today. Will get with them tomorrow and make sure that they get esc in place since ground is being disturbed.		
Inform	ational:			
2		8/26/21 9:00 - Spoke to the contractor about esc, was informed it would be installed tomorrow morning. Resident stopped by and expressed concerns about construction messing up the pavers off of Ward and also off Scherer. Planning to attach photos or retake tomorrow morning. Resident also expressed type 3 barricade locations and why they haven't been installed, due to the roads that these signs are called out for have wood barricades in place which was placed years prior to this project starting.		
Inform	ational:			
3			out on the plans. Class 3	e creek and in front of the storm 3 barricades was also placed at
Correc	tive Action Required:			
4		erosion control proble	ems. Had some mud on	ubdivision about flooding and 14th street, also found a few fence around the perameters of

the site were good. Contractor is cleaning up silt in the street where failures occurred. Silt fence is to be installed ASAP in failed area's.

**Comments:**