

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20214994  
Address: 1701 SW 27TH ST, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Khanh Nguyen	Failed	Thursday, May 05, 2022

Corrective Action Required:

- |   |      |  |
|---|------|--|
| 1 | Misc | -The ridge beam above master bedroom was not framed per engineer letter. Submit new revised letter                         |
|   |      | -Brace ends of lvl roof beam from rotation   |
|   |      | -Seal penetrations of return air space under master bathroom   |
|   |      | -Notched joist below master bath water closet  |
|   |      | -Provide basement wall vertical fire blocking no more than then ft apart   |
|   |      | -Basement sill plate anchor must be within middle 1/3 of plate; provide min 2 anchors per short plate; tighten anchor nuts |
|   |      | **OK TO INSULATE   |

**Comments:**