

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215743
Address: 2617 SW HOOK FARM LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Shawn Hoffman	Failed	Thursday, May 05, 2022

Corrective Action Required:

- | | | |
|---|--------------------------|---|
| 1 | Miscellaneous Correction | <ul style="list-style-type: none">- fire block end of I beam at bedroom 2- Fire block floor at triangle chase near hall bathroom- Complete plumbing for master tub- Fire block penetration at master bathroom floor at tub- Secure wiring at fire place- Vent DWV laundry, master toilet and shower is one big loop- Fire block soffit short return wall bedroom 3- Anchor bolt middle 1/3 of plate bedroom 3- Seal plenum space at electrical bedroom 4 closet- 2 steel columns on pads C in basement plan's call for 3 1/2" and 3" are installed |
|---|--------------------------|---|

Comments: