



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20100149, Building Permit - Commercial
Address: 1716 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Commercial	John Borns	Passed	Thursday, December 23, 2010

In-wall Inspection	John Borns	Passed	Thursday, December 23, 2010
---------------------------	------------	--------	-----------------------------

Partial Correction
1 MISC

NO ISSUES FOUND @ LOWER 2' OF IN-WALL SYSTEMS @
COOKLINE EXCEPT GAS PIPING PRESSURE TEST NOT
APPROVED -- NOT PRESSURED UP TO 10+ PSI

Gas Piping Inspection - Commercial	John Borns	Passed	Thursday, December 23, 2010
---	------------	--------	-----------------------------

In-wall Inspection	John Borns	Passed	Thursday, December 23, 2010
---------------------------	------------	--------	-----------------------------

Partial Correction
1 MISC

NO ISSUES FOUND @ LOWER 2' OF IN-WALL SYSTEMS @
COOKLINE EXCEPT GAS PIPING PRESSURE TEST NOT
APPROVED -- NOT PRESSURED UP TO 10+ PSI

Comments: SPRINKLER FIRE PROTECTION HEAD ESCUTCHEONS TO BE INSTALLED

PRESENTLY; MISSING DIGITS ON REAR DOOR ADDRESS LABEL TO BE REPLACED. INSPECTION OF UNDER-SLAB PLUMBING WAIVED BY MIKE COPELAND. IN-WALL SYSTEMS EXPOSED AND RE-COVERED WITHOUT INSPECTION EXCEPT LOWER 2' OF COOKLINE WALL. SUPT BILL ATTESTS GAS PIPING PRESSURE TEST LEAK WAS ISOLATED TO TEST CONNECTION AND THAT NEW PIPING HELD STEADY PRESSURE. WORK COMPLETED OK FOR USE CONTINGENT ON PERMIT HOLDER CONTACTING FIRE DEPARTMENT ON OR BEFORE 12/27/2010 AND RECEIVING THEIR APPROVAL.