

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20220125

Address: 1231 NW MAIN ST, LEES SUMMIT, MO 640861120 NW MAIN ST, LEES SUMMIT, MO 640861220 NW
MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Sediment Control (ESC) Inspection	John Jackson	Partial	Thursday, May 05, 2022

Informational:

1	Misc	03/23/22 Wed (Kadean Construction) Erosion control measure and devices were established at the start of the project and the appear to be functioning correctly.
---	------	--

Corrective Action Required:

2	Misc	05/05/2022 Thursday (HB Const./ KADEAN) Matt Glikbarg with Lee's summit Public Works called to inform me that silt fencing was compromised near the train tracks. I talked with Paul Bersbach of KADEAN about the silt fencing issue and the fencing contractor is going to be on site to correct all issues. I toured the site and note several area effected by the inclement weather conditions. 05/06/2022 Friday (HB Const./KADEAN) Silting fencing still not corrected conditions of site makes it (severely saturation grounds) difficult to reach areas. The weekend will dry out site condition to make the appropriate corrections.
---	------	---

Comments: