

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20211949  
Address: 1422 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Patrick Schonfeldt	Not Ready	Friday, May 06, 2022

Corrective Action Required:

1	Misc	-Address holes bored less than 2" to bottom of joist at gas piping and less than 2" to top at dwv (repair per engineer letter, 2' CS-16 strap), UNABLE TO PERFORM INSPECTION IN BASEMENT, NEAR FOOT OF STANDING WATER IN BASEMENT
		ok to insulate

**Comments:**