

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20212128
Address: 150 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Commercial	Mark Harding	Failed	Friday, May 06, 2022

Corrective Action Required:

1	THE FOLLOWING AREAS ARE APPROVED	This Final Occupancy was scheduled with Fire and Codes only for STOCK & TRAIN approval. As per Fire and Codes Dept. we are approving the interior for set up of shelving, permanent furniture, equipment. The Building is not to be occupied or used by the public. This is not a Temporary Certificate of Occupancy.
---	----------------------------------	--

When ready please schedule a full final inspection at 969-1200 2 full business days prior to the desired inspection date.

Items remaining but not limited to:
4th light pole Pier - Call when ready to inspect
Provide address
Complete & inspect Light poles
Pave parking lot , Planning requirements.

Comments: