

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20216210
Address: 4804 NE FREEHOLD CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Friday, May 06, 2022

Corrective Action Required:

1	Miscellaneous Correction	**CLEAN THE STREET. NO FURTHER INSPECTION UNTIL THE DTREET IS CLEANED UP - Remove wrap on PFH portal frame nail pattern inspection **Sheathing not nailed per code; install and nail blockings to header behind tension straps and nail all strap holes - Fire block top plate exterior wall shower at back of house -Security blocking for basement door **extend jack stud support to footing; shim gaps at hinges and strike plate from 12" above to 12" below the strike plate **OK TO INSULATE
---	--------------------------	---

Comments: