

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20213585

Address: 3822 SW WALSH DR, LEES SUMMIT, MO 640823824 SW WALSH DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Patrick Schonfeldt	Not Ready	Monday, May 09, 2022

Corrective Action Required:

1 Misc

-ADDRESS EROSION CONTROL FRONT OF LOT

UNIT 3822:

-LIB bracing at 2nd floor per plans, (2) nails at each stud and plate, LOOK BEHIND THE TUB, STRAP NOT NAILED OFF

-address floor joist bored less than 2" from end of joist for gas line basement den, (provide engineer letter on approved field fix)

UNIT 3824:

-nail LIB strap at 2nd floor tub, LOOK BEHIND THE TUB, STRAP NOT NAILED OFF

**Comments:**