

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20216411  
Address: 710 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Eric Sharp	Partial	Monday, May 09, 2022

Informational:		
1	Misc	Linaweaver exposed around existing storm manhole structure to prepare for construction. 5/2/22 ES
Informational:		
2	Misc	Linaweaver started construction from existing storm structure. Encountered and 8" water line as they came out of structure. Will maintain 18" of clearance above that line with storm pipe. Put in a temporary connection to existing corrugated metal pipe in anticipation of rain. Will be pouring new floor and collar tomorrow morning. 5/3/22 ES
Informational:		
3	Misc	Linaweaver had one stick of pipe in and poured collars around pipe going into storm structure. 5/4/22 ES
Informational:		
4	Misc	Linaweaver continued construction on storm line. Was working towards making tie in into existing field inlet box. 5/9/22 ES

**Comments:**