

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20211818
Address: 1528 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Eric Sharp	Partial	Tuesday, May 10, 2022

Informational:		
1	Misc	Sidewalk was framed up with aggregate in and compacted. 4/6/22 ES
Informational:		
2	Misc	Sidewalk not completely poured and what was had dirt covering it. 4/15/22 ES
Corrective Action Required:		
3	Misc	Sidewalk still covered with dirt and unable to be inspected for final. 4/22/22 ES
Informational:		
4	Misc	Remainder of sidewalk was formed up with aggregate in and compacted. 5/9/22 ES

Comments: