

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20210427  
Address: 250 NW MCNARY CT, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Occupancy Inspection - Engineering</b>	John Jackson	Failed	Wednesday, May 04, 2022

Corrective Action Required:

1	Misc	Needed for Temporary Occupancy
		1. Accepted As-builts
		Needed for For Final Occupancy
		1. 70% vegetation needs to be established.
		2. Trash and debris need to be cleaned up.
		3. Remove silt fence in back of building when vegetation has been established.
		4. Make sure curb inlet in front of building is cleaned out.
		5. Dumpster needs to be removed.

Comments: