

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20220445
Address: 900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Eric Sharp	Partial	Tuesday, May 10, 2022

- Informational:
1 Misc Rudy's crew laid 150 feet of C 900 water pipe. They also set the fire hydrant at station 2+44. RP 4-12-22
- Informational:
2 Misc Rudy's crew laid another 500 feet of C 900 water pipe. They also set 2 more fire hydrants. RP 4-13-22
- Informational:
3 Misc Rudy's crew laid another 150 feet of C 900 water pipe for line A. They also set another fire hydrant. RP 4-14-22
- Informational:
4 Misc Rudy's crew laid 50 feet of C 900 water pipe. They also set 1 fire hydrant and backflow vault. RP 4-15-22
- Informational:
5 Misc Rudy's crew set the backflow today. They can't continue until we hear back from Water on who will be affected during the shut off and hand out notifications. RP 4-18-22
- Informational:
6 Misc Hung door hangers to notify the citizens of the water disruption for 4-21-22 water tie in. RP 4-19-22
- Informational:
7 Misc Rudy's crew dug up Lowenstein and added a tee and 2 valves to the water main. We eliminated the valve to the west of the tee. RP 4-21-22

Informational:
8 Misc

Rudy's crew had to tiptoe around other utilities. They laid another water valve and 30 feet of C 900 water pipe. RP 4-22-22

Informational:
9 Misc

Rudy's crew finished the water line coming from Lowenstein up to the back flow pit. Emailed on 4/24 for construction tap for tomorrow. Also spoke with Rudy about lack of sump pit in backflow vault. 4/25/22 ES

Informational:
10 Misc

Water stated they were not able to perform tap this morning due to inability to access pipe. Jeremiah cleared out around the pipe for them this afternoon. They will tap line in morning 4/27. 4/26/22 ES

Informational:
11 Misc

Chlorinated line with Jeremiah and Rudy. Will likely let line sit with chlorine over weekend as we won't be able to get both samples pulled this week.

Informational:
12 Misc

Dechlorinated line finished flushing at 10:15am. 5/2/22 ES

Informational:
13 Misc

Spoke with Reese, they will be doing the tie in for this line on Monday and will begin digging holes for taps then also. Will start getting taps done on Tuesday. 5/6/22 ES

Informational:
14 Misc

Rudy's crew performed final tie in after passing samples. Line is now live and active. They were also working on digging the tap holes so that water could come and perform their taps starting on 5/10. 5/9/22 ES

Comments: