

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20214758  
Address: 1270 SE BROADWAY CIR, LEES SUMMIT, MO 640811300 SE RANSON RD, LEES SUMMIT, MO  
640811001 SE BAILEY RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Stabilized Subgrade</b>	Tom Taylor	Failed	Wednesday, May 11, 2022

Informational:

1 Misc On Friday, 4-15-2022. It was determined the sub-grade for the lane additions in front of the middle school were to wet to stabilize. The 3rd party testing firm suggested the contractor Amino Brothers place multiple layers of 3" shot rock with geo-grid for a total of 10" west of the west entrance and 14" of rock in 6" layers with geo-grid east of the west entrance. Then a proof roll will be performed. The contractor completed the west roadway widening.

Informational:

2 Misc On Monday, 4-18-2022. Amino Brothers resumed stabilization on the east side of the east entrance. Shot rock is compacted and a proof roll will be preformed.

Informational:

3 Misc Did a proofroll on the 2 stub streets on the dirt with a 20 ton load. Proofroll failed, very wet.

**Comments:**