

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20212128  
Address: 150 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Surface</b>	Ronald Paynter	Partial	Thursday, May 12, 2022

Informational:  
1 Misc Hanrahan put down 1,009 tons of type 1-01 base asphalt. 5/11/22 ES

Informational:  
2 Misc 5-12-22 AN crew was putting down surface and it is looking good. Asphalt temp going into the paver was 280deg

**Comments:**