

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20221062

Address: 904 NW PRYOR RD, LEES SUMMIT, MO 64081908 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW
PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--|------------|----------|------------------------|
| Storm Sewer Construction Inspection | Eric Sharp | Partial | Thursday, May 12, 2022 |

Informational:

1 Misc

Rudy's crew worked on and completed storm line C. 4/26/22 ES

Informational:

2 Misc

Rudy's crew completed storm line D. 4/27/22 ES

Informational:

3 Misc

Rudy's crew started on storm line B. Cut into existing inlet B-1 and ran pipe and set box B-2. Will pour collars and inverts tomorrow. 5/3/22 ES

Informational:

4 Misc

Rudy's crew completed storm line B. Poured collar for box B-1, collars and inverts for Box B-2 and B-3. 5/4/22 ES

Comments: