

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20215028
Address: 2601 NE MCBAINE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sewer Service Inspection	Adam Nacke	Partial	Thursday, May 12, 2022

Informational: 1 Misc	Plumbers were on-site potholing utilities in preparation for sewer line connection. 5/9/22 ES
Informational: 2 Misc	5-11-22 AN crew is working on tie-in to the sewer main
Informational: 3 Misc	5-11-22 AN crew was digging and cracked the sewer main. I called water utilities and they came out and cammed the line and found that the pipe had cracked around 12ft of sewer main
Informational: 4 Misc	5-12-22 AN crew still working on fixing sewer main
Informational: 5 Misc	5-12-22 AN crew replaced all the broken sewer main and all so installed the wye . Water also came out and cammed the line and said it was good. They do need to jet the line to get a broken piece of pipe out and gravel. 5 pics attached

Comments: