

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20213814  
Address: 3821 SW MARYVILLE PL, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Patrick Schonfeldt	Failed	Thursday, May 12, 2022

Corrective Action Required:

1	Misc	<ul style="list-style-type: none"><li>-No footing inspection performed, upload engineer report to portal</li><li>-provide stud shoe at 1st floor powder bath DWV</li><li>-address corner lap connection at front entry wall corner</li><li>-protect NM within 6' of attic access</li><li>-provide H2.5 clips dbl girder truss master bed</li><li>-support DWV every 48" oc</li><li>-unfinished basement wall receptacle required</li><li>-security blocking at basement door</li><li>-nail exterior sheathing at CS-PF bracing master bed windows, see detail in plans or IRC R602.10.6.4</li><li>-gas line bond required</li><li>-UFER ground required per code</li></ul>
---	------	--

Comments: