

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215743
Address: 2617 SW HOOK FARM LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Robb Popp	Failed	Friday, May 13, 2022

Corrective Action Required:

1	Miscellaneous Correction	<ul style="list-style-type: none">- fire block end of I beam at bedroom 2-not done- Fire block floor at triangle chase near hall bathroom-Seal gaps- Complete plumbing for master tub- Fire block penetration at master bathroom floor at tub- Vent DWV laundry, master toilet and shower is one big loop-NOT DONE. VENT THIS THROUGH ROOF- Anchor bolt middle 1/3 of plate bedroom 3-See window- Seal plenum space at electrical bedroom 4 closet-Pan off and seal at dwv above soffit
---	--------------------------	---

Comments: