

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20211958
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Aggregate Base	Diana Johnson	Partial	Friday, May 13, 2022

Informational:

1	Misc	Spalding is grading the subgrade aggregate preparing for asphalt. They are also backfilling behind the curbs.
---	------	---

Informational:

2	Misc	Spalding grading the subgrade base getting ready fir a proof roll tomorrow at 2pm May 12
---	------	---

Informational:

3	Misc	Redford is adjusting the sewer lids to grade. Spalding is continuing to work on the aggregate preparing for a proofroll this afternoon.
---	------	---

Comments: