

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20210354

Address: 2101 SW M 150 HWY, LEES SUMMIT, MO 640823902 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Tom Taylor	Partial	Friday, May 13, 2022
Informational:			
1 Misc	On 12.15.2021 the contractor, ESS applied 551.29 tons of KS SR 12.5A Comm 64-22 asphalt to the pavement		
Corrective Action Required:			
2 Misc	The roadway is sinking around MH 3-3, leaving a dip and puddling in the road. Pictures attached. 3/23/22 ES		
	4.25.2022 ESS was sawcutting and removing asphalt at six locations that had pavement deformities.		
Informational:			
3 Misc	The 2nd plat had several road failures around some manholes and some dips by the curb. Sapp has made the repairs to the subgrade . Yesterday they came in and milled out pavement on Osage and river gate . They are planning on installing new surface when they asphalt for the 3 rd plat.		

Comments: