

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213997
Address: 605 NW REDBUD DR, Unit:B, LEES SUMMIT, MO 64081605 NW REDBUD DR, Unit:A, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Michael Harkins	Not Ready	Friday, May 13, 2022

Corrective Action Required:

1	Miscellaneous Correction	<p>:: Unit B West ::</p> <p>Provide ufer access garage (COF)</p> <p>Provide LIBs or have GB method inspected with rated assembly screw pattern</p> <p>Provide nail guard NM kitchen (corner near service panel) & seasonal room (corner & under window)</p> <p>Address rated wall at master vanity shower (Whats the plan? no prerock)</p> <p>Provide (2) 9 1/4 LVLS at basement nitch per plan : INSTALLED (2) TJ210 ENGINEER TO ADDRESS :</p> <p>:: Unit A East side ::</p> <ul style="list-style-type: none">• Provide (2) 9 1/4 LVLS at basement nitch per plan (Engineer to address)• LIBs or Gyp method (screw pattern rated assembly)
---	--------------------------	--

Comments: