CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20215181Address:2034 SW HOOK FARM DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspectior	ו:	Inspector:	Outcome:	Date:
All Rough Residentia	Inspection - al	Shawn Hoffman	Failed	Monday, May 16, 2022
Corrective	Action Required:			
1	Misc	 -missing nuts on anchors in garage -install all windows and doors -complete stairs at garage and fire block -seal penetrations in floor not used for gas -complete bath fans at master -address rafters landing on non load bearing wall. Master bath/bed 2 bath -strap top plate where lapped less than 24" master/master bath -complete bath fan in jack and Jill bath 		

Comments: