

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20213997

Address: 605 NW REDBUD DR, Unit:B, LEES SUMMIT, MO 64081  
605 NW REDBUD DR, Unit:A, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Michael Harkins	Failed	Monday, May 16, 2022

Corrective Action Required:

1	Miscellaneous Correction	<p>:: Unit B West :: Provide ufer access garage (COF) Provide LIBs or have GB method inspected with rated assembly screw pattern</p> <p>Provide (2) 9 1/4 LVLS at basement nitch per plan : INSTALLED (2) LSL JOIST ENGINEER TO ADDRESS :</p> <p>:: Unit A East side ::</p> <ul style="list-style-type: none"><li>• Provide (2) 9 1/4 LVLS at basement nitch per plan ( Engineer to address (2) LSL joist installed</li><li>• LIBs or Gyp method ( screw pattern rated assembly)</li></ul> <p>:: Ok to insulate &amp; Sheetrock ::</p>
---	--------------------------	--

**Comments:**