

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20216366

Address: 3635 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643691 NE AKIN DR, Unit:WTR, LEES SUMMIT,  
MO 640643695 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643635 NE AKIN DR,  
Unit:A, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Coliform Test 1</b>	Adam Nacke	Passed	Tuesday, May 17, 2022

Informational:

1 Misc 5-2-22 AN. On 4-29-22 josh with Holthouse chlorinated the fire line and dechlorinated on 5-2-22 and we will be taking the first sample on 5-3-22

Informational:

2 Misc 5-3-22 AN. First sample was taken on the fire line at 10:00 am

Informational:

3 Misc Sample #1 taken at 11:15 and delivered to keystone labs. 5/9/22 ES

Informational:

4 Misc 5/17/22 AN water samples passed

**Comments:**