

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20214936  
Address: 1745 SE HAMBLER RD, LEES SUMMIT, MO 640821800 SE RANSON RD, LEES SUMMIT, MO  
640821001 SE BAILEY RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Tom Taylor	Partial	Tuesday, May 17, 2022

Informational:  
1 Misc On Monday, 4-11-2022, Site Rite Construction broke ground installing MH A-2 and approx 20 LF of 15" sanitary pipe.

On Tuesday, 4-12-2022, Site Rite resumes sewer installation. Contractor placed approx 140 LF of sanitary pipe and back filled small area. Contractor breaking approx 1' of rock.

Informational:  
2 Misc Site Rite is installing pipe ; they are hitting a lot of rock getting about 4 sticks of pipe a day.

Informational:  
3 Misc Site rite is still hitting a lot of rock. Just installed a MH. Are expecting 3-4 sticks of 15" pipe today.

**Comments:**