CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215296

Address: 1600 SW BUCKTHORN ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Mitchell Schwarz Failed Tuesday, May 17, 2022

Residential

Corrective Action Required:

1 Misc

No further inspections until erosion control is in compliance

- -anchor bolts to be tight and within 12" of plate breaks but not closer than 7X the diameter of the bolt see garage
- -missing lib bracing everywhere
- -protect all NM within 6' of attic access
- -seal all top plate penetrations in garage
- -strap top plate where lapped less than 24" in garage near entry
- -address truss to top plate connections throughout
- -address broken truss above owners entry
- -fireblock dead space at owners entry/laundry
- -address dryer vent length
- -midway strap all dwv 2" in diameter or less
- -address sheathing does not extend to top plate
- -fire block penetrations at fireplace
- -complete gas line install
- -protect and secure gas line at fireplace
- -fireblock top of fireplace
- -cspf at dining room windows
- -fireblock furr out wall at kitchen seal gaps
- -fireblock dead space great room to foyer

- -uncover covered patio for inspection
- -fire block under entry tub
- -missing truss hanger above bed 2 closet
- -seal penetrations in vertical to horizontal fireblock if in basement
- -fireblock furr down ends
- -solid block under kitchen island per plans
- -fireblock furr out wall NW wall basement
- -seal penetrations for pex in fireblock if N wall
- -secure and protect gas line above rec room windows
- -fire block top of furr out walls in basement (seal gaps)
- -address over notched stud bed 3 N wall
- -anchor bolts in basement to be in the middle 1/3 of sill plate
- -nail all exterior sheathing to plans/code

Comments: