

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20214879  
Address: 1920 SW MERRYMAN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Patrick Schonfeldt	Not Ready	Tuesday, May 17, 2022

Corrective Action Required:

1 Misc

INSPECTION DENIED, NOT READY FOR ALL ROUGH INSPECTION, ADDRESS CORRECTIONS BELOW BEFORE RESCHEDULING INSPECTION

- Garage PFH nail exterior sheathing per plans/IRC R602.10.6.2
- 2x6s required at furred downs garage for R-19 insulation for 2nd floor
- seal penetrations in fireblock garage wall
- have engineer address corner lap connection at garage wall field fix with strap to blocking
- seal all top and bottom plate penetrations
- secure/support NM through furred down to code garage ceiling
- Fireblock HVAC chase garage
- support all pex per code at garage ceiling
- have engineer address dbl lvl landing on 2x4 blocks at sgl car garage wall, different top plate heights at sgl and dbl garage walls no corner lap connection
- provide stud shoes all load bearing walls and exterior walls bored 40% or more
- have engineer address no corner lap connection at great room window exterior wall and breakfast sliding glass door exterior wall, south corner at great room strapped to header
- fireblock between trusses for attic space at stair wall

**\*\*THIS IS AN INCOMPLETE AND SUBJECT TO ADDITIONAL CORRECTIONS\*\***

**Comments:**