

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20220445
Address: 900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Service Inspection	Eric Sharp	Partial	Tuesday, May 17, 2022

Informational:

1	Misc	Rudy's crew began installation of meter pits on 5/10/22. Running copper under road and coming off backside of meters ~10' with copper. 5/10/22 ES
---	------	---

Informational:

2	Misc	Rudy's crew continued installation of meter pits. Running copper under road and coming off backside of meters ~10' with copper. 5/11/22 ES
---	------	--

Informational:

3	Misc	Rudy's crew completed installation of remaining meters. Running copper off back side and connecting with compression fittings supplied by water utilities. 5/16/22 ES
---	------	---

Comments: