

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20220445  
Address: 900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Eric Sharp	Partial	Tuesday, May 17, 2022

Informational: 10 Misc	Rudy's crew laid 34 feet of 18 inch RCP storm pipe and set curb inlet H-1. RP 4-12-22
Informational: 6 Misc	Rudy's crew laid 60 feet of 18 inch HDPE storm pipe. They hit an existing water line, that Water believes went to the vacant property next door. They just cut and capped the line. RP 4-7-22
Informational: 7 Misc	Rudy's crew laid 60 feet of 18 inch HDPE storm pipe. They also set curb inlets D-2 and G-1. RP 4-8-22
Informational: 8 Misc	Rudy's crew laid 100 feet of 18 inch HDPE storm pipe for line D. RP 4-9-22
Informational: 9 Misc	Rudy's crew laid 110 feet of 18 inch HDPE storm pipe and 35 feet of 15 inch HDPE storm pipe for line D. They also set curb inlets D-3 and D-4. RP 4-11-22
Informational: 1 Misc	Rudy's crew laid 170 feet of 36 inch HDPE storm pipe. They also set curb inlet B-2. RP 3-21-22
Informational: 2 Misc	Tyler's crew laid 60 feet of 36 inch HDPE storm pipe. They also set curb inlet B-3. RP 3-28-22

Corrective Action Required:

3	Misc	Tyler's crew laid 60 feet of 18 inch HDPE storm pipe for line C. Brandon's crew laid 60 feet of 18 inch HDPE storm pipe and end section B-4. They also started on line A, but they didn't have adequate compacted fill. I informed them that they need to remove the pipe and do it again. RP 3-29-22
Informational:		
4	Misc	Rudy's crew finished up lines A and C. They removed the section that was wrong on line A and did it properly this time. They also poured collars and inverts for C-1 and C-2. RP 4-4-22
Informational:		
5	Misc	Collars and inverts have been poured for curb inlets A-1, A-2, B-2 and B-3. Rudy's crew set curb D-1 and laid 120 feet of 18 inch HDPE storm pipe for line D. RP 4-5-22
Informational:		
11	Misc	Rudy's crew installed HDPE pipe from box D-1 on private line to E-2 on permit 2021 5290 Lowenstein Dr improvements. Also poured collars and invert on box D-1. 5/17/22 ES

**Comments:**