

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20221121
Address: 1237 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Michael Harkins	Failed	Wednesday, May 18, 2022

Corrective Action Required:

1	Miscellaneous Correction	No city stamped plans on site Portion wall type 5.06 calls for 6" Metal studs per plan (wood framed) Frame chase at metal ductwork per unapproved plan on site Provide boca plates dwv Secure electrical box above front window Fire block per code Provide blocking for 18 vertical grab bar restroom
---	-----------------------------	---

Comments: