

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20214416  
Address: 540 NW CHIPMAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Curb - Proof Roll</b>	John Jackson	Failed	Thursday, May 19, 2022

Informational:  
1      Misc      05/19/22 Thursday (ESS)  
Proof failed due to moisture in the sub-grade. Deflection was extremely bad on the South and Eastside of project. Project site needs to dry out more and re-due proof roll.

**Comments:**