

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20212191
Address: 4808 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Adam Nacke	Partial	Thursday, May 19, 2022

Corrective Action Required:

1	Misc	Sidewalk on west side of driveway is poured. East side of driveway is framed up with aggregate in place, but framing is not to spec. Some areas are at an almost 6% grade. 4/18/22 ES
---	------	---

Corrective Action Required:

2	Miscellaneous Correction	4-19-22 AN came back to check on this side walk that Eric inspected . Several panels are out of ADA spec and they also didn't put white cure on any of the panels.. the whole sidewalk needs to be redone.
---	-----------------------------	--

Informational:

3	Misc	5-19-22 AN concrete crew took out two panels that were out of spec and reframed it . Ready to pour
---	------	--

Comments: