

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20212128
Address: 150 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Ronald Paynter	Partial	Thursday, May 19, 2022

Informational:
1 Misc Hanrahan put down 1,009 tons of type 1-01 base asphalt. 5/11/22 ES

Informational:
2 Misc 5-12-22 AN crew was putting down surface and it is looking good. Asphalt temp going into the paver was 280deg

Informational:
3 Misc Asphalt surface was all laid and striping has been completed. 5/16/22 ES

Comments: