

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20193055  
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Steve Robbins	Partial	Monday, January 31, 2022

Informational:  
1 Misc

On Friday 10-22-2021, Freedom Concrete placed approx 800 LF of 5' wide sidewalk in front of Senior Living next to the outer roadway.

On Monday, 1-31-2022. Visited project and found contractor has formed sidewalk and (1) ADA Ramp south of the front entrance. Forming and sub-grade passes for concrete placement.

Informational:  
2 Misc

On Thursday, 5-19-2022. Freedom concrete formed and poured approx 300 LF of 4' wide sidewalk where the office trailers were at the far southeast end of the project.

**Comments:**