

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20212196  
Address: 1630 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Punch List Inspection</b>	Adam Nacke	Partial	Friday, May 20, 2022

Informational:

1	Misc	4-27-22 AN Substantial Completion was issued on 4-22-22. All the work for 7th & 8th plat punch list needs to be completed by 5-23-22. If work is not completed no building permits will be issued.
---	------	--

Corrective Action Required:

2	Miscellaneous Correction	5-13-22 AN emailed developer that the punch list needs to be completed by 5-23-22 or no building permits will be issued
---	-----------------------------	---

Informational:

3	Misc	5-17-22 AN freedom has began to rip out the cracked curbs for replacement 5-18-22 AN Holthouse has began working on the punch list 5-19-22 AN all the cracked curbs have been replaced
---	------	--

**Comments:**