

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20201467

Address: 1425 SW WARD RD, LEES SUMMIT, MO 640811515 SW WARD RD, LEES SUMMIT, MO 640811000 SW  
WINTHROP DR, LEES SUMMIT, MO 64081930 SW SCHERER RD, LEES SUMMIT, MO  
640821401 SW WARD RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Nick Lightner	Partial	Thursday, May 19, 2022

Informational:

1 Misc

On Thursday, 5-19-2022 Holt House Excavating installed approx 300 LF of 6" water line.

On Friday Holt House contractor resumed 8" water main installation placing approx 600 LF of 8" water main and set (1) Hydrant at sta 7+47 and back filled system.

Informational:

2 Misc

On Monday Contractor resumed water main installation. Contractor started at approx sta 10+00 heading north across 14 th St. Contractor set (1) hydrant at sta 10+98

**Comments:**