

## **PUBLIC WORKS ENGINEERING DIVISION**

## **Inspection Summary**

Permit #:PRPWRW20221013, Public Works Right of Way Permit Address: 401 NE COLBERN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Site Visit Inspection Nick Scott Passed Monday, May 23, 2022

Corrective Action Required

1 Misc Site visited and it appears work is still on going no crews on site

because of rain day. The open hole has fence around it. I will

come back next week and check on work again.

Corrective Action Required

2 Misc Site visited core holes in the yard are filled in but 2 core holes

in the road at Hendrix and Pierce are still not filled in I will

come back in a month to check again

Corrective Action Required

3 Misc Site visited and sidewalk that was taken out was not

Corrective Action Required

4 Misc Site visited and the sidewalk still has not been poured back.

Will come back next week to check again.

Corrective Action Required

5 Misc Site visited and it appears that sidewalk still has not been

poured. I talked to Travis from Rock and Dirt. He is going to get

the sidewalk poured this week.

Corrective Action Required

6 Misc Site visited and sidewalk has been poured back. Passed

Comments: