

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20216411
Address: 710 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Eric Sharp	Partial	Monday, May 23, 2022
Informational: 1 Misc	No work being completed. 3/28/22 ES		
Informational: 2 Misc	Site and foundation grading continues. Spoke with Glynn about entrance off of Blue Pkwy. They will be installing their permanent culvert instead of temporary pipes under construction entrance. 4/4/22 ES		
Informational: 3 Misc	Site grading continues. Survey stakes appeared to be wrong and grading was taking place across property line. Glynn working with surveyor for correction. Had sewer and water materials delivered. 4/5/22 ES		
Informational: 4 Misc	Site grading and swell construction continued. Plans show swell on adjacent property. 4/5/22 ES		
Informational: 5 Misc	No work being done. 4/13/22 ES		
Informational: 6 Misc	Building site grading being done. Waiting for testing proctor for building sub base stabilization. Also had plans resubmitted for change in storm swell and inlet location. 4/14/22 ES		
Informational: 7 Misc	No work being performed due to rain over weekend. 4/18/22 ES		
	Began sub base stabilization on building pad site. 4/19/22 ES		

Informational:

8 Misc

They did a building pad proof roll. No other construction happening. 4/22/22 ES

Informational:

9 Misc

Started sanitary sewer line construction. 4/25/22 ES

Informational:

10 Misc

Met with Glynn, they are continuing sanitary sewer construction. 4/26/22 ES

Informational:

11 Misc

Linaweaver was on-site doing some minor site grading prior to rain. No other utility work being performed. 4/28/22 ES

Informational:

12 Misc

No utility work being done today. 4/29/22 ES

Informational:

13 Misc

Linaweaver started construction on offsite storm line on NE corner. 5/3/22 ES

Informational:

14 Misc

5/5/-5/6 no utility work being done due to rain. 5/6/22 ES

Informational:

15 Misc

Linaweaver working on storm lines. 5/9/22 ES

Linaweaver worked on storm lines. 5/11/22 ES

Linaweaver crew working on sewer street crossing. 5/18/22 ES

Comments: