

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20214416
Address: 540 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Curb - Proof Roll	John Jackson	Passed	Monday, May 23, 2022

Informational:
1 Misc 05/19/22 Thursday (ESS)
Proof failed due to moisture in the sub-grade. Deflection was extremely bad on the South and Eastside of project. Project site needs to dry out more and re-due proof roll.

Informational:
2 Misc 5/23/22 Monday (ESS)
Curb proof roll passed.

Comments: