

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20214416
Address: 540 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	John Jackson	Passed	Monday, May 23, 2022

Informational:

1	Misc	5-17-22 AN EES had a curb machine dropped off today 5-17-22 AN crew is grading for the curbs 5-18-22 proof roll got canceled for today and they are rescheduling for 8an on 5-19 5/23/22 (EES) Curb Proof Roll The Area that fail passed after aggregate was replaced and compacted. Approximately a 25 foot are was required to be redone. Proof roll passed.
---	------	---

Comments: