

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20215300  
Address: 500 NW CHIPMAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Aggregate Base</b>	John Jackson	Partial	Monday, May 23, 2022

Corrective Action Required:

1	Misc	5/23/22 (Bair Const. Shane Bair) A sub-grade inspection was done and the soil has retain moisture throughout. Third part inspector Geotechnology Inc. will recommend correction to stabilize sub-grade. Contractor will contact me when they ready to perform stabilization.
---	------	---

**Comments:**