CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20216495Address:101 NW AMBERSHAM DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Shawn Hoffman	Failed	Tuesday, May 24, 2022

Corrective Action Required:

	tive Action Required.	
2	Miscellaneous	- Install all windows (sitting in garage)
Correction		- Install all doors
		 Provide joist hangers at attic access
		 Address cut studs in back corner of double garage
		- Purlin strut to be 4' OC
		 Fire block entry hall to master bedroom from great room
	- Security blocking at sliding door	
	- Address single 2x6 upright supporting a triple 24" LVL with a gap offset in	
	kitchen wall	
	- Provide ladder to see porch roof framing	
	- Address gap at top of all 2x6 studs at fire place wall not Bering on rafter	
	- Strap corners at top plate entry to return wall	
	- Provide stud under ridge front porch	
	- Solid block sheeting breaks below window at stairs landing	
	- Fire block penetration at top of electrical panel	
	- Anchor bolts to be in middle 1/3 of plate basement around I beam and	
	furnace	
	- Fire block top plate bedroom 2 and bathroom in basement	
		 Fire block top plate bedroom 3 exterior wall gaps
		- Fire block RA bedroom 4 basement
		 Nail all exterior sheeting to code

Comments: