

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20214475  
Address: 205 NW JOSHUA DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

|   |                  |           |                       |
|---|------------------|-----------|-----------------------|
| Inspection:                               | Inspector:       | Outcome:  | Date:                 |
| <b>All Rough Inspection - Residential</b> | Mitchell Schwarz | Not Ready | Tuesday, May 24, 2022 |

Corrective Action Required:

|   |                          |  |
|---|--------------------------|--|
| 1 | Miscellaneous Correction | -protect NM within 6' of attic entry<br>-Fireblock all HVAC and plumbing box outs at garage wall<br>-fireblock HVAC/plumbing box out chase- see 1st floor power/great room<br>-header off at joist cut for HVAC/plumbing box out chase great room/powder room, joist currently supported by non load bearing wall<br>-provide protection plates for pex above kitchen at fridge, pex span along joist less than 1 1/4" from end of joist<br>-solid block all sheathing breaks (home insulated could not inspect) |
|---|--------------------------|--|

**Comments:**