CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20212842Address:1900 SW HIGHTOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Tuesday, May 24, 2022

Corrective Action Required:

conectiv	e Action Requireu.	
1	Misc	 -min 24" lap between dbl top plate breaks - see garage, laundry -(3) studs required at exterior corner connection, see laundry non continuous 2x4 used at 2x6 exterior wall corner -support all vertical DWV 2" or less at mid point -provide code compliant header for stud removed for kitchen hood exhaust -support ridge ends at covered front porch -address rafters at front covered porch landing on blocks -land NM to box at master bed wall -provide H2.5 clips at dbl girder truss master bedroom -unable to inspect trusses at covered deck with lid installed -provide all truss hangers per pans -provide all truss lateral bracing per plans -complete plumbing west basement den for master bed -fireblock between top plates at basement den windows -install basement egress window -tighten all anchor bolts basement -fireblock between top plate and foundation wall basement bedroom and bathroom
		-fireblock between top plate and foundation wall basement bedroom and
		-provide joist hangers at joist to dbl rim connection basement den -address triple floor joist bored less than 2" from end of joist for electrical, basement mech right of stair stringer

Due to conditions at time of inspection exterior not inspected, will inspect at reinspect, corrections list subject to change

Comments: