

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20211430
Address: 134 NW JOSHUA DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Eric Sharp	Passed	Wednesday, May 25, 2022

Informational:

1	Misc	Driveway was framed up with aggregate in and compacted. Needs a section of curbing replaced at driveway. 11/23 ES
---	------	---

Corrective Action Required:

2	Misc	Driveway meets LS and ADA specs. Still needs to replace busted curb. RP 12-3-21
---	------	---

Corrective Action Required:

3	Misc	Curb was never replaced at driveway where chipped and cracked. Curb needs to be replaced from the joint on the north side to passed the chipped pieces of curbing on the south side or to southern most joint. Will need a contraction joint at minimum of every 10' in new curb. Will also need rubber joint and pinned into existing curb. 5/16/22 ES
---	------	---

Informational:

4	Misc	Curb was cut out and new area formed up and ready to pour. Rods in each end for support. Informed to put a joint at least every 10'. 5/23/22 ES
---	------	---

Curb was poured and coated with white cure. Joints placed ~10' apart.
5/25/22 ES

Comments: