

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20214153

Address: 2150 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081
2100 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Eric Sharp	Partial	Wednesday, May 25, 2022

Informational:

1	Misc	Chris from ESS set #4 bars every 12 inches while adjusting heights for the 3 field inlets. RP 3-3-22
---	------	--

Informational:

2	Misc	Rudy's crew was going to start on roof drains, but had limited access and issues with over poured footings. ESS will work on these at a later time when congestion and materials aren't in the way. 5/19/22 ES
---	------	--

Comments: