# CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

# **Inspection Summary**

Permit #: PRRES20210742

Address: 1518 SW HEARTWOOD DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Robb Popp Failed Wednesday, May 25,

Residential 2022

### Corrective Action Required:

1 Misc -Post address before any further inspections

-Unable to verify nailing pattern at braced walls and PFH

-Tighten anchor bolts throughout

-Anchor bolts to be in middle third of plate at PFH

-Provide (2) rows 16d sinkers 3" oc at plate to header at PFH-see detail

-Provide anchor bolt at single car bay back wall end of plate

-Nail all corner and intersecting wall studs 12" oc

-Tie exterior walls together at pantry

-Nail sheathing at pantry, bedrooms, etc

-Provide collar ties at covered porch/dining room rafters

-Provide lateral bracing at each side of upset beams great room

-Complete fireplace gas connection

-Security blocking at back door

-Have engineer address holes bored closer together than 2" and closer than

2" to bottom of joists in basement family room and unfinished space

-Fireblock ceiling line at stair landings

-Joist hangers at stair landing joists over 48"

-Pan off return air in soffit space at hallway

-Fireblock bedroom closet behind furout at ceiling and 10' vertical

-Tighten anchor bolts in basement

-Provide full bearing at joist in SW

### Corner

-Exterior not inspected at this time-Complete deck framing and exterior nailing

\*\*OK TO INSULATE AS DISCUSSED- DO NOT COVER ANY INSPECTION ITEMS

**Comments:**