

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20214881
Address: 4401 SW GRINDSTONE CIR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Thursday, May 26, 2022

Corrective Action Required:

1	Misc	<ul style="list-style-type: none">-maintain erosion control silt fence front of lot-nail stud shoes master bath vanity-ground metal light plates at master vanity, kitchen, front bath-provide bocca protection plate at top plate DWV master shower-fireblock HVAC plate penetration laundry-fireblock at fireplace lid-covered front porch, support ridge at both ends, rafters landing on blocks above top plate-provide (4) 2x4 stud packs at all girder truss bearing ends per plans-fireblock 1st floor tub trap, (foam too large for annular space and has fallen)-address floor joist bored for pex less than 2" from of joist, see SE basement left of service panel-address floor joist bored for gas line less than 2" from end of joist, see west corner basement above sump pump-toenail all floor joists per code-provide joist hanger at joist to dbl rim connection above left side window basement-provide dbl 2x10 joist at N side basement per plans-gas pressure 0 psi, must maintain 10 psi for test-gas line bond required
---	------	---

Comments: